

## **Special Meeting Minutes – Road Preconstruction Meeting, Watab Town Hall**

Friday, August 11, 2023

Meeting called to order 9am

### **Attendees:**

Julie Johnson, Jessie Arndt, Steve Wollak, Watab Township

Kevin Kruger, Shannon Gwost, WSB Engineering

Adam Surma, Tim Otremba, Knife River Corporation

Jason Morris, Dechantal Excavating

Discussion over traffic control, gopher state one call, temporary mailboxes and right of way marking to be done in the next week.

Shannon Gwost will pull the SWPP Permit.

Tree Trimming and excacation to start August 21, 2023.

Milling, gravel and shaping to follow. Full project to be complete in 30-35 working days.

Site construction meetings to be Tuesdays at 1pm at the corner of Lakewood Shores & 15<sup>th</sup> Avenue South or Gannett Road and Sues Road Intersection.

Meeting adjourned at 9:23 am.

Submitted by Julie Johnson, Chair

Watab Township